

RMG – Construction Daily Report**Harpersville Central School District – Thursday, October 2, 2014**

Mostly Sunny, High 70*/Low 53*

First Shift and Second Shift WorkElementary School (OES) – Kitchen/Loading Dock & Cafeteria:Elementary School – Classrooms (Sequence 4)

- ✓ GR Noto (EC)
 - Finished installing power/data raceway in all three rooms.
 - Installed all three pendulum lights in Room 102.

Elementary School – Miscellaneous:

- ✓ GR Noto (EC)
 - Smoke detector and lighting conduit installation in GYM 123 – Smoke Detector conduit finished.
 - Box and conduit installation for Automatic Transfer Switch to generator.
 - Continue pulling speaker wire in classrooms on the first floor in the 5th and 6th grade wing.
- ✓ Boland's (SC)
 - Removed orange fence around playground area and prep for homecoming weekend.
- ✓ Evans (MC/PC)
 - Supply and return copper pipes installed to man hole outside in prep for water softener in boiler room.
 - Finished installing the Electric Water Cooler's automatic bottle dispenser in kitchen hallway.

Sitework/Grandstand/Pressbox/Athletic Field Restroom Facility (AFRF):

- ✓ Boland's (SC)
 - Removed orange fence around construction area and prep for homecoming weekend.

Jr/Sr High School – Miscellaneous:

- ✓ DJL (GC)
 - Cutting, prepping and stock piling exterior trim at new windows.
 - Installed screens and hardware on new windows.

Jr/Sr High School – Cafeteria/Kitchen/Loading Dock:

- ✓ DJ Lynch (GC)
 - Prepared forms and rebar for loading dock foundation wall.
 - Loading dock foundation wall poured at 11 am.
 - SJB was on-site to test concrete for slump and air as well as make representable compression test cylinders.

Manpower:

- ✓ DJL (GC) – (8) men on site.
- ✓ G.R. Noto (EC) – (7) men on site.
- ✓ Evans (MC/PC) – (3) men on site.
- ✓ Boland's (SC) – (2) men on site.
- ✓ AB Construction & Roofing (RC) –