


		2013					,			
Milestone/Scope	2 ⁸ 0					2 Ar	A A	a la		e /
NYSED Approval (Early Dec. 2013)		Í	-•	ĺ	Í	Í	Í	[
Bidding & Bid Opening, Contractor Qualification, BOE Approval			• B	d	(Targe	t BOE f	or Jan. 2	7th Me	eting)	
Construction Fencing & Job Trailer (RMG)		•	-•	(Allows	Under	round	Electric	Before		
Award / Kick-off Meeting				•	•					
OLMSTED ELEMENTARY (Overview)									1	.1 Mc
Boiler/Stack/Boiler Room Modifications					-	Lead	time		In	stall
Fuel Oil Tank Leak Detection/Piping						Lead	time			Inst
Classroom Renovations (29 Rooms) HOT - Submittals ASAP					eadtim	e <u>5 Rn</u>	is E	Rms	5 Rn	ns
– Demo / Abate / Reconstruct - Every 6 Weeks										
– (4-5) Rooms Per Sequence (Start on 2nd Floor)										
– Six (6) Sequences										
– Utilize Kindergarten Wing as Swing Space										
Kitchen Addition/Renovations				Le	adtime			Additio	n & Rer	ovat
• Temporary Serving Line (Cafeteria)							Feb Br	eak - Fe	b 10-16	5 - Pr
Cafeteria Abatement/Renovations									•	
Interior/Exterior Doors/Hardware					Le	adtime	•			
Special Systems					Le	adtime	•			\$pec
– VOIP / PA System										
– Fire Alarm										
– Clocks										
– Cameras / Doors Access										
– Emergency / Exit Lighting										
– Generator										
– Temperature Control System										
Mechanical/Plumbing & <u>All</u> Other Olmsted Work					Leadti	me			Mec	hani
Gym Renovations (Weather Permitting!)										
• Lockers										
• Roofing						eadtim	e		Roof In	stall
Solar Panel System									•	

NOTE: <u>All Interior Work</u> Shall Be Second (2nd) Shift Except Summer Months (July & August).







		2013										
Milestone/Scope		کې کې	- AO		log ,	les les	2 × ×	Mar.		r, /		
SITE WORK (Overview)		Í	Í						4 Mont			
District Orders Playground Equipment					•	•						
Olmsted Playgrounds					•	Leadtin	ne -	Bleach	ers/Pre	ss Br		
Bleachers/Press Box/Restrooms/Football Drainage	(Restroc	ms by	G.C.)		-	Leadtime	-		poms/F			
Landscaping									Bl€	eache		
• U/G Drainage												
Well Head Extension												
North Drive Subbase/Binder/Fencing/Top Course												
Parking Lots/Curbs/Sidewalks												
Basketball Court/Tennis Court Resurface												
JR/SR HIGH (Overview)												
• Roofing												
Kitchen Renovations/Loading Dock/Cafeteria												
• Temporary Serving Line (Locate Within Home & Careers)												
Temporary Eating Area in Gym												
Home & Careers												
Art/Technology												
Locker Room Renovations												
Music Suite/Auditorium H/C Lift												
• Gym Bleachers/Lighting/Etc. (Regents in June)												
Window & Unit Vent Replacement 1988 Wing												
 Flooring Updates (Abate Hallway Floor) 												
Masonry Repointing												
Interior/Exterior Doors/Hardware												
Special Systems												
– VOIP/PA System – Fire Alarm												
– Clocks – Cameras/Door Access												
– Emergency/Exit Lighting – Generator												
– Temperature Control System												
 Mechanical/Plumbing & All Other Jr/Sr High Work 												
Punch List/Close-Out												



