



ASHLEY MCGRAW

TECHNOLOGY / ART
4/20/15 - 7/3/15

Jr/Sr High
Floor 1
Renovation
Sequence Plan



**TEMPORARY
CAFETERIA**
9/2/14 - 1/9/15

**KITCHEN
&
CAFETERIA**
9/2/14 -
1/2/15

MUSIC
3/2/15 -
4/17/15

LOCKER ROOMS
4/13/15 - 8/14/15

**NOTE: Kitchen
Start-Up**
1/5/15 - 1/9/15
Online
Monday
1/12/15

WINDOWS
March - April 2015

**NOTE: Set-Up
Temporary
Serving Line**
8/11/14 -
8/15/14

D.O.H. 8/19/14

- **FAMILY & CONSUMER SCIENCES**
12/22/14 - 2/27/15

- **Abate Hallway December Break**
Floor Remains
Just Concrete until
July 2015

OUT
IN

July
2015

July
2015

NEW FLOORS
July 2015

July
2015